



1055 Ponce de Leon Blvd. - Belleair, FL 33756 - Ph : (727)585-2084 - Fax: (727) 585-2088

Email: bcc@biltmoreconstruction.com

Meeting Minutes

Job: 1-0979 Florida Keys Mosquito Control
Location: 5224 College Rd.
 Key West, FL 33040

Meeting: Owner/Architect/CM # 1
Date: 2/3/17
Start Time: 1:00

Attendees

Attended

- | | |
|--|---|
| <input checked="" type="checkbox"/> Andrea Leal (Florida Keys Mosquito Control) | <input checked="" type="checkbox"/> Beth Ranson (Florida Keys Mosquito Control) |
| <input checked="" type="checkbox"/> Bruce Holden (Florida Keys Mosquito Control) | <input checked="" type="checkbox"/> Jackie Nobili (Biltmore Constr) |
| <input checked="" type="checkbox"/> Jenkins, Tony (Biltmore Construction Co., Inc.) | <input checked="" type="checkbox"/> Larry Bleil (B.W. Sprague, Inc.) |
| <input checked="" type="checkbox"/> O'Connor, John (Biltmore Construction Co., Inc.) | <input checked="" type="checkbox"/> Roberto Alvarenga (Florida Keys Mosquito Control) |
| <input checked="" type="checkbox"/> Sprague, Bill (B. W. Sprague, Inc.) | <input checked="" type="checkbox"/> Tammy Hollander (Florida Keys Mosquito Control) |
| <input checked="" type="checkbox"/> William P Horn Architect, PA | |

Item	Description	Responsible	Due Date	Closed
------	-------------	-------------	----------	--------

New Business

- | | | | | |
|------------|--|----------------------|--|--------------------------|
| 1-1 | Permitting Status
02/03/17: Barbara Mitchell submitted 2nd request for info to Planning Department regarding Minor Deviation for office trailers. After 10 days, there is a 30 day period for public appeal. Discussed 1 Permit vs Multiple Permits. BCC will contact Tony Griffin - Plans Reviewer on status of Site and Maint. Bld Permit. | Tony Jenkins | | <input type="checkbox"/> |
| 1-2 | RFI's:
02/03/17: None to Date. | John O'Connor | | <input type="checkbox"/> |
| 1-3 | Submittals:
02/03/17: None to date; BCC will populate Submittal log for next meeting. Approved Submittals to be sent to Bill Sprague and copied to Andrea. | John O'Connor | | <input type="checkbox"/> |
| 1-4 | Financial Update:
02/03/17:
Buyout Review; CP Proposal Request: Project Contingency; ODP Log
None to Date. | John O'Connor | | <input type="checkbox"/> |
| 1-5 | Schedule & Work Progress:
02/03/17: BCC to meet with Site Subcontractor and Landscape Subcontractor. Tag Trees to be relocated and provide report on their condition. No Major tree removal until Planning Review approval. BCC to start Jobsite Set-up. | Tony Jenkins | | <input type="checkbox"/> |
| 1-6 | Monthly Progress Report
02/03/17: BCC to provide Monthly Report (Full Report to Project Team) and Abbreviated Report for Commissioners. Andrea will look into Aerial/Drone Photography. BCC to set-up ShareFile link for daily jobsite photos. | | | <input type="checkbox"/> |
| 1-7 | OAC Meeting Schedule | | | <input type="checkbox"/> |

Meeting Minutes

Job: 1-0979 Florida Keys Mosquito Control

Meeting: Owner/Architect/CM # 1

Item	Description	Responsible	Due Date	Closed
	02/03/17: Bi-Weekly OAC Meeting to be set up. Project Team to review their scheduled to determine 1st/3rd or 2nd/4th week of the month, best day and time for meetings.			
1-8	Pay Applications			<input type="checkbox"/>
	02/03/17: Draft Copy will be reviewed with Project Team at last monthly meeting. Final Pay App to be sent to Bill Sprague who will sign off and send to Bill Horn for Certification.			
1-9	LEED Status			<input type="checkbox"/>
	02/0/17: Current GMP excludes all LEED requirements. Per Scott Black, this is the Architects responsibility to determine LEED requirements. Suggested that Architect's Lawyer contact his firm to discuss. Florida Keys Mosquito Control is a "Special Taxing District".			
1-10	Owner Direct Purchases			<input type="checkbox"/>
	02/03/17: It was suggested that in lieu of processing deductive Owner Change Order as they are created, Biltmore will keep log of all ODP's and have section on Pay App outlining Pending Deductive Change Order itemizing Total ODP's and Sales Tax Savings . BCC/Bruce to reconcile at end of project. Scott Black/Andrea to check on.			

Meeting adjourned at 2:30.

Next meeting at 12:00 on .

Notes:

The preceding is assumed to be a complete and correct account of the items discussed, directions given, and conclusions drawn, unless this office is notified to the contrary by the next regular meeting. If no notification is received, these minutes will be deemed an accurate account of the meeting.

Prepared by: John O'Connor

Copy To: